



November 1, 2019

TH 60 – 4th Street NW Weekly Construction Updates – Week 29

The City of Faribault and its project partners intend to send out and publish a weekly construction update on the TH 60/4th Street NW Reconstruction Project. This weekly update will be issued through the City of Faribault Facebook page and the City's website www.faribault.org on the Project website <http://www.ci.faribault.mn.us/549/2019-03-TH-60-Reconstruction>. You can sign up to receive an emailed pdf of the newsletter by submitting your email address to mduchene@ci.faribault.mn.us and requesting to be placed on the weekly TH 60 newsletter distribution list or you can sign up for a text notification that will contain a link to the newsletter via the Faribault chamber of Commerce by texting **Faribault Hwy60** to **313131**. Questions about the contents of the weekly updates or about the project in general can be directed to Mark DuChene, Faribault City Engineer at either 507.333.0360 or mduchene@ci.faribault.mn.us or to Glenn Cunningham, Senior Engineering Technician at either 507.333.0366 or gcunningham@ci.faribault.mn.us.

Answers to many frequently asked questions (FAQ) about the project can be found at: <http://www.ci.faribault.mn.us/DocumentCenter/View/4246/Hwy-60-FAQ---2019-03-21?bidId=> .

Previous Weeks Review 10/26/19 to 11/1/19

Work this past week saw all of the bituminous paving completed and most of the concrete work including sidewalks and driveways is also completed. Crews continue to work on the street lighting and last signal system at the intersection of 8th Avenue NW as well.

Next Week Look Ahead 11/2/2019 to 11/8/2019

Due to the recent weather and forecasted temperatures in the coming days/weeks. The construction crews have decided to place temporary striping for the winter. This striping is scheduled to be complete on Monday, November 4th. Crews will also continue to work on finishing the remaining concrete sidewalk work and setting street lights and the signal system at 8th Avenue NW.

General Traffic Control/Detour Notes

The entire roadway will be open to thru traffic starting tonight, Friday November 1st. The detour, however; will remain posted until the roadway is striped and the intersection work at 8th Avenue is completed. The intersection of 8th Avenue NW will be opened under a temporary four-way stop condition until such time that the signal system is installed and functioning. Note, there will be times next week that the intersection of 8th Avenue NW and TH 60/4th Street NW will be closed to facilitate the remaining work. There will also be partial lane closures in the coming weeks to facilitate the installation of the remaining street lights and signal system components. Please travel safely through the project area and continue to obey all traffic & construction related signage.

Construction Photo of the Week

The pictures below shows the roadway just after mainline paving was completed on November 1, 2019.

